



**United Mines
Odour Management – Weekly Summary 26/06/09**

Weather and Complaints Summary

	Saturday 20/06/09	Sunday 21/06/09	Monday 22/06/2009	Tuesday 23/06/2009	Wednesday 24/06/2009	Thursday 25/06/2009	Friday 26/06/2009
Average Wind speed (m/s)	0.8	1.25	1.16	2.13	3.8	3.1	6.1
Average Direction (degrees)	NW	NNW	S	ESE	ESE	ESE	ESE
No. of Resident Complaints via Helpdesk	0	0	0	0	0	0	0
No. of CC / EA Complaints	0	0	0	1	0	0	1
No. of off-Site SITA Odour Monitoring	0	0	3	3	3	2	3
Results of SITA off-site monitoring	-	-	PM x 2 Sewage Odour at Sunny Corner cottages. No LF odour	No Odour	No Odour	No Odour	No Odour

SITA off site Inspections Summary

- 22/06/09 – 15:30 and 17:40 sewage odour detected at Sunny Corner cottages consistent with wind direction.
- 26/06/09 – 07:40 no odour detected at Sparry Farm Cottage
- 2 complaints received (23/06 & 26/06) via the EA. Odour inspections did not substantiate the complaints.

Summary of Action(s) Taken to Reduce Odour

Date	Activity
-	CLP to connect leachate well L02B and C to extraction system as operation move from locality, awaiting headwork delivery from fabricator.
-	Horizontal well on phase 3 / 4 flank to be reconnected to newly installed phase 4 carrier main; - POSTPONED due to unfavourable wind direction (ESE) and awaiting additional rotary atomiser
23/06/09	Contract award for phase 3 capping.
24/06/09	Meeting with capping contractor and CLP gas contractor to phase capping works to ensure continued gas extraction on areas being capped.
24/06/09	CC planning and enforcement condition monitoring visit
26/06/09	Mobilisation of plant for capping works

Planned Actions / Activities - w/c 29/06/09

- Delivery of rotary atomiser – 29/06/09
- Modification to perimeter odour control system commences 01/07/09
- Continued mobilisation of plant for capping works